Zilber Industrial 3 @ Lakeview Corporate Park

PRE-CONSTRUCTION CONFERENCE
October 2nd, 2026 | 10:00 AM

Location: Village of Pleasant Prairie Auditorium

Meeting Agenda & Minutes

Introductions - Meeting Attendants: (Owner, Architect/Engineer, General Contractor, Subcontractors as appropriate, Underground Utility Contractors, and Village Inspectors.

Please sign in on the circulated attendance sheet.

Project Description:

The project includes construction of a new 152,334 SF warehouse building including, parking lots, truck access drives, truck docks, storm sewer, water and sanitary sewer services, and a public water main along STH 31.

Owner(s):

Name: TI Investors of Lakeview Nitto Parcel LLC
Contact: Jason Lueders
Office: 414.274.2623
Cell: 630.344.3718
Email: Jason.lueders@zilber.com

General Contractor:

Name: TBD
Contact:
Office:
Cell:
Email:
24HR Emergency Contact:

Site Work Contractors:

Scope: Erosion Control
Name: TBD
Project Manager: TBD
Office:
Cell:
Email:
24HR Emergency Contact:

Scope: Grading
Name: TBD
Project Manager: TBD
Office:
Cell:
Email:
24HR Emergency Contact:

Scope: Underground Utilities
Name: TBD
Project Manager: TBD
Office:
Cell:
Email:
24HR Emergency Contact:

State and Local Permits and Approvals:

The following permits and approvals have been obtained by the Developer for the project(s):

State of Wisconsin – DSPS

- Site Plumbing approval dated _____
- Building approval anticipated by _____
- Interior Plumbing approval dated _____
- Mechanical State review anticipated by _____
- Fire Protection State review anticipated by _____

State of Wisconsin - DNR

- Erosion Control Notice of Intent dated 2/25/26
- Wetland Individual Permit Submitted 6/18/26

Village of Pleasant Prairie

- Zoning
  - Comprehensive Plan
  - Zoning Map & Text Amendments
  - CSM approval
  - Easement Vacations
- Fire & Rescue Department Approval
- Final Site & Operational Plan Approval
- Erosion Control Permit

Permits required to be pulled by the General Contractor or Sub-contractors:

- Village Subcontractor Permits.
- Village Sewer and Water Connection Permits.
- Village Plumbing Permit required (Fire Protection, Sanitary, Water & Storm) Requires Fire Chief approval
- Low voltage permit required for fire alarms, DSIS, sound systems, etc.
- Village follows State and National building codes

Construction Plans:

- Civil Plans plans are dated 10/02/26
- Landscaping Plans plans are dated 10/02/26
- Architectural / Structural plans are dated 10/02/26
- Contractors performing work on the project shall have a copy of the approved plans and project manual on site.

Review Detailed Staging of the Project:

Construction Yard, Site Access, Contractor Parking & Site Security:

- The construction access for all work performed on this site shall be off CTH K. A gravel tracking pad shall be installed at every construction access leading into the site as shown on the Erosion Control Plan.
- No construction vehicles or equipment shall be parked in the State, County, or local public rights-of-way.
- All construction equipment and Contractor vehicles shall be parked onsite.
- The Contractor shall provide a plan to the Village showing the location of the job site trailer, tracking pad(s), temporary electrical, fencing and cameras.
- A maximum of 48 square feet of project / company signage may be placed on the site.

Private Improvement Inspections

- All Zilber Industrial 3 @ Lakeview Corporate Park site inspections shall be completed by the Building Inspection Department. Contact Building Inspections at (262) 694-9304 to schedule the required inspection(s) a minimum of 48-hours in advance. Inspections must be called in and confirmed by Building Inspection staff. No emails to schedule inspections.
- Building Inspection office hours 7:30 AM – 4:30 PM
- Typical inspection hours 9:00 AM – 4:00 PM
- All subcontractors (trades) will need to pull their own permits.
- Poor housekeeping will result in failed inspection and re-inspection fee.
- All trades shall be State Licensed, building inspector will check.

Public Improvement Inspections

- Kenosha County inspects all work in the right of way.

Erosion / Sediment Control

- All erosion and sediment control practices shall be installed prior to any earth disturbing activity.
- Weekly Notice of Intent Erosion Control Inspections will be required for this

project per the WDNR NOI Permit and Village Erosion Control Permit.

- Weekly NOI inspection will be performed by _____ personnel (_____).
- The tracking pad(s) shall be inspected daily to ensure it is adequate to prevent soil from being tracked onto the adjacent pavements. Adjustment to the tracking pad(s) shall be made as necessary to keep the surrounding public and private pavements clean. Tracked material shall be removed from the adjacent roadway(s) immediately.
- Silt fence, ditch checks, inlet protection, and diversion swales shall be installed and maintained per the Erosion Control Plan.

- Wetland to be protected by double-row silt fence and orange construction fence.
- Dust control shall be in accordance with DNR Technical Standard 1068.

General Construction

- Adjacent right of ways and properties shall be televised prior to beginning construction.
- Tracer wire is required for all water main, sewer and water laterals, and private sanitary sewer.
- Trench backfill shall be granular material under and adjacent to existing, proposed and future improved surfaces (sidewalks, pavements, curb and gutter, etc).

Sanitary Sewer Construction

- Onsite sewer inspection will be completed by the Building Inspection Department.

Water Main Construction

- Onsite water main inspection will be completed by the Building Inspection Department.
- Only the Village shall operate public water main valves. Contact Public Works to coordinate the required inspection(s) or to schedule all necessary valve operations.
- Fire Hydrants (private and public) shall be furnished and installed in accordance with the Village Standard Fire Hydrant Detail.
- The proposed buildings have combination fire protection / potable water main coming into building (to be split inside).
- A Fire Protection Contractor (licensed in the State of Wisconsin) is responsible for verifying the size of the combination water service / fire protection lateral coming into the utility closet.
- A Fire Protection Contractor (licensed in the State of Wisconsin) must be on site while the FDC and combination service are being installed.
- All potable water mains, laterals and remote fire department leads shall be installed with the appropriate thrust blocks per NFPA regulations.
- Wood thrust blocks are not allowed in Pleasant Prairie.
- Thrust blocking shall be inspected by the appropriate Village department prior to backfilling.
- All water mains, laterals and hydrants must be flushed prior to installation of the building water meter.
  - Contractor to coordinate flushing of private water mains with Public Works and Building Inspection. Building Inspection must witness the flushing and flow testing.

Utility Coordination (We Energies, Spectrum, AT&T, Etc.)

- We Energies is currently in the design phase for this property.

Site Security

- Once fully enclosed, the building will be secured at the end of each work day.

Fire Department Requirements

- Building sites must be accessible to fire and emergency vehicles at all times.

Final Occupancy Inspections / Compliance Letters Required

This is not a complete list:

- Landscaping / Irrigation As Built plans and letters of verification by the installer
- Site Lighting and Monument Signage with letters of verification by the installer
- Parking Lot Geometrics, Pavement Striping and Traffic Control Signage
- FDC, Hydrants and Fire Protection Mains
- Sanitary Sewer Sampling Manholes
- Building Certificate of Compliance
- All street trees and sidewalks must be in good condition or replaced prior to occupancy
- Fire & Rescue Department has a checklist on their permit (see attached)
- 72-hour notice required for Final Occupancy Inspection
- Street Trees with planting verification letter by the installer
- Record drawings and as-builts reviewed and approved by the Village:
  - Private improvements require as-builts and record drawings in accordance with Section 4 of Chapter 405.
  - The contractor shall record utility elevations during construction.
  - Private improvement as-builts are needed prior to final occupancy.

Construction Staking & Layout and As-Built Surveys:

- Construction Staking & Layout to be provided by _____.
- Building Foundation Certification will be provided by _____. Foundation survey needed prior to going vertical.
- Construction as-built survey will be performed by _____.

Project Schedule:

Tentative schedule: (Detailed Schedule provided)

- Grading TBD.
- Vertical Construction TBD.
- MEP rough-in through TBD.
- Construction Complete by TBD.

Work Hours:

- Work hours are per the Village Erosion Control Permit, 7:00 AM – 9:00 PM weekdays and 8:00 AM – 9:00 PM weekends.

General Comments:

- Any exterior building (material, color or architectural), signage or parking lot

modification (exterior) must be approved by Community Development Department (Rob Hanson).

- Any building modifications must be approved by Building Inspection Department (Sandro Perez).
- Any engineering or site grading modifications must be approved by Engineering Department (Matt Fineour).
- Any fire related modifications must be approved by Fire & Rescue Department (Chief Craig Roepke).

Attachments:

1. Emergency contact information
2. Construction schedule
3. Sign in attendance sheet

Zilber Industrial 3 @ Lakeview Corporate Park

EMERGENCY CONTACT INFORMATION

Scope: Owner/Developer

Company: TI Investors of Lakeview Nitto Parcel LLC

24-hr Emergency Contact: Jason Lueders – (414) 274-2623

Scope: General Contractor

Company: TBD

24-hr Emergency Contact:

Scope: Erosion Control

Company: TBD

24-hr Emergency Contact:

Scope: Earthwork / Grading

Company: TBD

24-hr Emergency Contact:

Scope: Underground Utilities

Company: TBD

24-hr Emergency Contact: